




2017 NC State Construction Conference

Performance Contracting Case Study

Len Hoey, PEM
Utility Savings Initiative
Department of Environmental Quality








The Project

North Carolina Museum of Art



What is Performance Contracting

- ➤ An Energy Service Company (ESCO) proposes and designs a package of energy cost reduction measures, installs or implements those cost reduction measures, and guarantees the savings of the cost reductions (Design Build)
- ➤ The Governmental Unit pays for the package over time using the stream of revenue provided by the energy reduction measures



What is Success

- Project meets Governmental Unit's expectations
- Project profitable for ESCO
- > Actual savings cover total costs over time



> Parties

- Department of Administration Museum of Art
- > ESCO Trane Comfort Solutions
- Financing Sun Trust Bank

*This was the first PC performed by a State Governmental Unit in NC





- By the Numbers
 - ➤ Total Square feet 2 buildings, 164,670
 - Project cost \$4,966,763
 - ➤ Interest rate 3.608%
 - ➤ Term 12 years
 - Savings
 - ➤ Guaranteed \$ first 9 years \$5,095,884
 - > Actual \$ first 9 years \$5,269,646



- Key Dates
 - > ESCO Selection
 - > RFP Release September 17, 2004
 - Proposals Due November 4, 2004
 - Design (IGA)
 - Preliminary Award December 23, 2004




- Key Dates (cont.)
 - Construction
 - Contract Signed August 19, 2005
 - Construction Complete January 31, 2007
 - Guarantee Period
 - ➤ 1st Year M&V January 31, 2008

Just under 2 ½ years



Traditional Design-Bid Build



Bank Financing
Governmental Unit Financed
Paid with Savings

RFP
ESCO Selected Prelim Design+
Estimates IGA Final
Design Construction Warr, Guaranty

ESCO Funded

- Occupants
 - > The Artwork not People
 - > 24/7
 - Cannot use temperature/humidity setbacks
 - Humidity control critical
 - The museum was experiencing fluctuations between 30 percent humidity in the winter and up to 60 percent in the summer

Temperature and humidity fluctuations are the enemy of the art world.



> A 2004 General Conservation/Facilities Survey (grant funded) pointed out that the old HVAC system was not maintaining relative humidity nor adequately filtering airborne particulates, and the building pressure was negative. And, there was a lack of regular maintenance. Huge daily and seasonal fluctuations in relative humidity were jeopardizing the collection and hygrothermographs were not recording those changes accurately. This had resulted in documented damage to the collection. For example, very low humidity in the winter had resulted in new and extended splits in art works made of wood.



> Following the recommendations of the General Survey, and an additional survey by an independent engineer, the Museum established performance targets to follow for the Performance Contract. Required Standards for Mechanical Systems (HVAC) necessary to ensure the Long-Term Preservation of the Art Collections of the NCMA.




















Project Results









Project Results

NCMA - Historical Total \$ data









Project Results (Winter)


Humidity Trend





Project Results (Summer)







Project Intangibles

- The Performance Contract implemented the survey recommendations. We now have an HVAC system that meets museum standards for relative humidity and airborne particulate filtration and is regularly maintained. Digital controls and computer system allow for desk top and remote monitoring, and precise control.
- Improvements to the Conservation Lab included a new chemical fume hood, removal of steam pipes (which posed a hazard if burst), and reestablishment of positive pressure in the lab (necessary to prevent diesel fumes and dust from entering the lab from the loading dock).
- ➤ Tim Gasper, Brady Trane, offered classes for us to better understand the installed HVAC system and general principles of HVAC control.



Project Intangibles

- More stable environmental history which translates to easier acquisition of borrowed art work, less concern for lenders
- One air handler that maintains the humidity requirements instead of many points of steam injection throughout the building
- New computer control system = easier to monitor site remotely = less down time



Project Intangibles

- Newer equipment = less maintenance = less down time
- More stable environment. Before project there were huge swings in temp and humidity
- ➤ Air handler fans are variable speed now, before they were one speed (high) which means the equipment is quieter and you don't have the rushing air noise in the supply duct/vents



Project Summary

- First State PC Project Success!!
 - > Energy, dollars, building environment
 - Exceeded 60% savings
 - No setback/setup!!
 - Exceeds ASHRAE's highest classification
 - > ASHRAE-AA
 - High quality equipment + redundancy




Project Summary

- Unique PC benefits
 - Guaranteed results measured & verified
 - Not for one year (normal warranty) but for term of contract (12 years)
 - Sustainable ongoing maintenance & training
 - No additional general appropriations required



Project Recognition ASHRAE Technology Award



2010 1st Place
SE Regional Award
2012 Honorable Mention
International Competition





A Final Thought

SOMETIMES THE THOUGHTS IN MY HEAD GET SO BORED THEY GO OUT FOR A STROLL THROUGH MY MOUTH.

THIS IS RARELY A GOOD THING.

--- Scott Westerfield



Contact Information for USI

Web Site – Google NCDEQ USI

Len Hoey 919-707-9250 len.hoey@ncdenr.gov

